NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NEWZEN CONSULTANT Bangalore

NO.NC/QC/BD/2021-22/SJ

Date: 15-07-2021

To,
The Executive Engineer,
Byatarayanapura Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Improvements to Drains and Asphalting to Roads in Ward No 05 Surrounding areas in Ward No 05 Jakkur Byatarayanapura Sub Division

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth	Cum	344.23	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRB 4-1.4 : Providing and laying in position plain cement concrete of Mix 1:5:10 with OPC @ 160kgs, with 40mm and down size graded granite metal coarse aggregates @0.86cum and fine aggregtes @ 0.58cum machine mixed,	Cum	49.65	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum,	Cum	116.23	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string	Sqm	869.30	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to	Tn	6.97	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete	Sqm	309.68	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides	Sqm	20.16	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding	Cum	344.23	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner